

Id	Opgavenavn	Varighed	Startdato	Slutdato										
					feb	mar	Kvt 2 2023 apr	maj	jun	Kvt 3 2023 jul	aug	sep		
1	Udbud	26 dage	ma 27-02-23	ma 03-04-23										
2	Udsendelse af udbudsmateriale	1 dag	ma 27-02-23	ma 27-02-23										
3	Udbud	15 dage	ti 28-02-23	ma 20-03-23										
4	Licitation	1 dag	ti 21-03-23	ti 21-03-23										
5	Indstilling, bygherregodkendelse af tilbud	4 dage	on 22-03-23	ma 27-03-23										
6	Entrepriseaftale	5 dage	ti 28-03-23	ma 03-04-23										
7														
8	Kontrahering	1 dag	on 05-04-23	on 05-04-23										
9	Kontrahering	1 dag	on 05-04-23	on 05-04-23										
10														
11	Byggeperiode	111 dage	ma 10-04-23	ma 11-09-23										
12	Verificering af mængder	1 dag	ti 11-04-23	ti 11-04-23										
13	Projektgennemgangsmøde	1 dag	on 12-04-23	on 12-04-23										
14	Facaderenovering af østfacade	24 dage	to 13-04-23	ti 16-05-23										
15	Facaderenovering af østfacade - Farlige arbejder	12 dage	to 13-04-23	fr 28-04-23										
16	Facaderenovering af sydfacade	25 dage	on 17-05-23	ti 20-06-23										
17	Facaderenovering af sydfacade - Farlige arbejder	18 dage	on 17-05-23	fr 09-06-23										
18	Facaderenovering af nordfacade	25 dage	on 21-06-23	ti 25-07-23										
19	Facaderenovering af nordfacade - Farlige arbejder	13 dage	on 21-06-23	fr 07-07-23										
20	Facaderenovering af vestfacade	25 dage	on 26-07-23	ti 29-08-23										
21	Facaderenovering af vestfacade - Farlige arbejder	16 dage	on 26-07-23	on 16-08-23										
22	Renovering cykelskur	20 dage	ma 15-05-23	fr 09-06-23										
23	Mangelafhjælpning	8 dage	on 30-08-23	fr 08-09-23										
24	Aflevering	1 dag	fr 08-09-23	fr 08-09-23										
25	Dagbodsbehæftet sluttermin	1 dag	fr 08-09-23	fr 08-09-23										